RUSHFORTH CONSTRUCTION

GENERAL CONTRACTORS

Westminster Presbyterian Church		Job Number 00-00060-52	Todays Date Feb-10-2010		Start Date 2/15/2010	End Date 3/5/2010	Scheduled By: Dan Anthony		Schedule Version 8:05:53 AM	3 WEEK SHORT INTERVAL SCHEDULE															
										15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
#	Activity	Area	zone	Floor	Start	Duration	Finish	Crew	Contractor	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
3	Daycare Addition																								
4	meter set	set new meter			12-Feb	1	12-Feb		Potelco																
	repipe gas line	new meter to exst	&	inspection	15-Feb	2	16-Feb		sunset air	M	T														
5	gas off	owner notify			18-Feb	2	19-Feb		PSE				TH	F											
6	Dig footing	after meter move			22-Feb	2	23-Feb		Capital Excavation						M	T									
7	form/ rebar/ pour footings				23-Feb	2	24-Feb		RCCI							T	W								
8	form/ rebar/ pour stemwalls				25-Feb	2	26-Feb		RCCI									TH	F						
9	MEP / Slab prep & pour	posible same geo			3-Mar	3	5-Mar		RCCI													W	TH	F
10	Fellowship Addition																								
11	clear pond area	trees & grub			12-Feb	4	17-Feb		Capital Excavation	M	T	W	TH												
12	Demo interior & exterior	roof	complete		4-Feb	4	10-Feb		Apex Engineering																
13	Plumbing layout	& saw cuts	new		12-Feb	3	15-Feb		pipe tect	M															
14	Dig building pad	wait for geo report				?			Capital Excavation																
15	form /rebar /pour footings				12-Feb	3	16-Feb		RCCI	M	T														
16	form /rebar /pour walls				17-Feb	4	22-Feb		RCCI			W	TH	F	M										
17	underslab MEP	elec / plumb			23-Feb	4	26-Feb		clover / pipe teck							T	W	TH	F						
18	prep / pour slab	vapor rebar			26-Feb	4	3-Mar		RCCI										F	M	T	W			
19	framing / start	pre fab	same		1-Mar				IDC											M	T	W	TH	F
20																									
21																									
22																									
23																									
24																									
25																									