RUSHFORTH CONSTRUCTION

GENERAL

Westminster Presbyterian Church		Job Number 00-00060-52	Todays Date Mar-04-2010		Start Date 3/1/2010	End Date 3/19/2010	Scheduled By: Dan Anthony		Schedule Version 11:02:03 AM	3 WEEK SHORT INTERVAL SCHEDULE															
										1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
#	Activity	Area	zone	Floor	Start	Duration	Finish	Crew	Contractor	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
3	Daycare Addition																								
4	move old meter& line	pse			2-Mar	1	2-Mar				t														
	survey building	rcci			3-Mar	1	3-Mar		RCCI			w													
5	dig footing	side walk removal			4-Mar	2	5-Mar		olimpic ex				th	f											
6	form footing tie steel & place	inspection	city	psi	8-Mar	2	9-Mar		RCCI						m	t									
7	form wall tie steel & place	inspection	city	psi	10-Mar	2	11-Mar		RCCI								w	th							
8	underground MEP	inspection	city		12-Mar	2	15-Mar		Elec & plumbing										f	m					
	slab prep & pour	inspection			16-Mar	1	17-Mar		rcci &K konsom												t	w			
9	start framing					10			irving															th	f
10	Fellowship Hall																								
11	underground MEP					4			all	m	t	w	th												
12	electrical	inspection			1-Mar	*	4-Mar		clover creek	m	t	w	th												
13	plumbing	inspection			1-Mar	*	3-Mar		pipetech	m	t	w													
14	excavation slab backfill				1-Mar	*	4-Mar		olimpic ex	m		w	th	f											
15	slab prep & pour				4-Mar	4	9-Mar		rcci&olimpic ex				th	f	m	t									
16	dig deep footing & peir pads				3-Mar	*	4-Mar		olimpic ex			w	th												
17	rebar					*			rcci				th												
18	stego 15 mil					*			rcci				th												
19	set screats				5-Mar	*	5-Mar		rcci					f											
20	pour fellowship slab	weather pending			5-Mar		8-Mar		K konsom					f	m	?									
21	Framing layout					1 +			irving							t									
22	exterior walls					10		>									w	th	f	m	t	w	th	f
23	interior walls					5		>																	
	attic framing					5		>																	
	roof framing					5		>																	
24	site work																								
25	footing drains				1-Mar		5-Mar			M	T	W	TH	F											